

MALDEN & COOMBE NEIGHBOURHOOD HIGHWAY PLANNED MAINTENANCE PROGRAMME – 2007/8

Location	C'way Works	F'way Works	Lighting Works	Prog Date	Status of Works
Clarence Avenue and Langley Grove - C'way whole length, F'way Traps Lane to Triangle (both sides)	√	√		C'way to follow f'way works	F'way in progress
Elm Road – F'way Clarence Avenue to The Cut (both sides), lighting whole length		√	√		Lighting completed F'way in progress
Blagdon Road – Various locations from High Street to Beverley Road		√			In progress
Amberwood Rise – no. 54 to South Lane (both sides)		√			In progress
Church Road –C'way between barrier and No. 23, F'way various locations from Malden Road to The Manor Drive	√	√		C'way prog to be confirmed	F'way completed
Lawrence Avenue		√			In progress
Reynalds Road		√	√	F'way 15 th Oct to 2 nd Nov 07	Lighting completed
Bazalgette Close	√	√	√	F'way 17 th Sept to 12 th Oct 07. C'way Oct 07	Lighting completed
Glebe Gardens	√				Completed
Warren Road (Coombe estate)		√		20 th Aug to 7 th Sept 07	
Kingston Hill – Galsworthy Road to Warren Road	√				Completed
Barnfield	√				Completed
Eton Avenue	√				Completed
Downfield Road	√			Prog dates to be confirmed	Awaiting completion of TWA works
Potters Grove	√				Completed
Mount Road	√				Completed
Bazalgette Gardens	√			Oct 07	
Franks Avenue	√				Completed
Cromford Way	√				Completed
Minstead Way	√				Completed
Buxton Drive	√				Completed

Manor Way	√				Completed
Poplar Gardens	√				Completed
Dickerage Lane			√		Completed
Coombe Lane West - Galsworthy to Brook Gardens			√		Completed

Hwayprog07-08MC

Updated 8/8/07